

MUNICIPAL COMMITTEE KAMALIA

Phase – I

Punjab Cities Program-Rehabilitation of Municipal Services Infrastructure Project under PCP

Group	Approved cost (Million Rs.)	Gestation Period (Months)	Physical Progress (%)	Status
<p>Rehabilitation of Municipal Services in Kamalia City (Group-A) Rehabilitation Work I-Water supply</p> <ul style="list-style-type: none"> i. Rehabilitation of motor control units ii. Improvement of pump house, painting of machinery & valves iii. Improvement of overhead reservoir iv. Construction of pump house v. Replacement of bulk water meter vi. Replacement of Sluice Valve vii. Replacement of no return Valve <p>II- Park</p> <ul style="list-style-type: none"> i. Improvement of existing facilities in Jinnah park ii. Improvement of existing facilities in Zeeshan colony park (ladies park) iii. Improvement of existing facilities in Zeeshan colony park (Male park) iv. Improvement of existing facilities in Nawaz Sharif park v. Improvement of existing facilities in Mahmood park Behlol wala (ladiles side) <p>III- Street Light</p> <ul style="list-style-type: none"> vi. Supply & installation of LED Lights 120 watts vii. Supply & installation of LED Lights 27 watts viii. Photo electric switch ix. Control panel MCU <p>IV- Sewerage System</p>	60.01	10	100%	Completed

Group	Approved cost (Million Rs.)	Gestation Period (Months)	Physical Progress (%)	Status
i. Disposal works Zeeshan Colony ii. Collecting tank, screening chamber, pump house, boundary wall approach road iii. Installation of transformer 200 KVA Disposal Zesshan Colony iv. Rehabilitation of sullage Carrier of Disposal Works chongi no6 v. Motor control unit vi. RCC sewer 24" & 36" dia vii. Power Factor Improvement Equipment viii. Manhole covers V- office building equipment i. 18 watt LED Bulbs				
Rehabilitation of Municipal Services in Kamalia City (Group-B) Repair of Machinery <ul style="list-style-type: none"> • Repair of Sucker machine • Repair of Jetting machines • Repair of Tractors • Repair of Water Bowser • Repair of Office Car 	2.98	2	100%	Completed
Rehabilitation of Municipal Services in Kamalia (Group-C) Supply Items <ul style="list-style-type: none"> i. Provision of winch machines for de silting & cleaning of sewer lines ii. Provision of winch machines for de silting of collecting tanks of disposal works iii. Provision of ventilating shaft 6" dia with Pvc pipe iv. Supplying of tyres for trolley & water bowser v. Supplying of rims 900/20 ply tire vi. Supply of AC 1.5 inverter 	7.44	9	100%	Completed